COMPLETION REPORT

1	Name of the work	Improvements to roads and drains at Sampangi ramaiah Layout in Ward -14 Bagalagunte,
2	Sanctioned Estimate No. & Date	CO/021 & H14+15 dt 17-1-2015
3	Head of Account which is chargeable	PCon P 2415
4	Instrument Order NO. & Date	CO 12.
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	29-5-2017
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	AEE T. Dasarahalli sub Division.
10	a) Asst. Eng/junior Eng	D.S. ಎಂ ಟು ನಾಥ
	b) Asst. Exe Engineer	ರಂಗನಾಥ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
25 Lacs	24,94,832-00 24973170	—	25168-00 2669-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER -
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ
ಬೆಂಗಳೂರು